




Inspection Report

Report No: 00210	Manufacturer: Vortex Inflatables	
Test No: 00210	Size: 3m x 3m x 3.2m	
Date: 27 July 2023	Type: Bouncy Castle	
	Serial Number: Vtx09921lw	

Automated Test Sheet

Anchorage		Detail	Totally Enclosed Details		Detail	Additional Details		Detail
Anchor Points	Pass		Exits	N/A		Anchor Type	D ring	
Anchor Accessories	Pass		Exit Markings	N/A		Number of Anchors	8	
Structure			Independent Support	N/A		Open Side Fall-off Height	0.0M	
Seam Security	Pass		Emergency Lighting	N/A		Inside Wall Height	1.8M	
Stitching	Pass		Deflation of the User Area	N/A		Play Area		
Blower Tube	Pass		Slides			Max User Height		<i>Max No. Users</i>
Walls & Towers	Pass		Height of Walls	N/A		1.0 metre		12
Step/Ramp Size	N/A		Run Out	N/A		1.2 metre		12
Grounding	N/A		Clamber Net	N/A		1.5 metre		12
Sharp Angles	Pass		Slide Sheet	N/A		1.8 metre		12
Pressure	Pass		Blower					
Fall Off Height	N/A		Suitability	Pass		Place of Test		Aberdeen
Trough Depth	N/A		Inlet and Outlet Mesh	Pass		Notes: no bed to bounce		
Entrapment	Pass		Cable and Plug	Pass				
Stability	Pass		Impeller	Pass				
Deflation/Evacuation	Pass		Return Flap	Pass				
Air Loss	Pass		PAT Test	Pass				
Markings	Pass		Blower Type	Gibbons				
Identification	Pass		Blower Size	1.5				
Materials			Risk Assessment Notes:					
Fabric (Fire)	Pass							
Fabric Strength	Pass							
Zips	Pass							
Thread	Pass							
Ropes	N/A							
Netting	N/A							
Windows	N/A							
Artwork	Pass							

Annual Test

I certify that the inflatable play equipment identified by means of the RPII test to the unit (number as above) was tested in accordance with the European Standard BS EN 14960 and hse 175

PASSED

If you suspect that this report is not genuine or has been altered, you can check the equipment's test status by contacting the tester on the number below. Please report any irregularities using the contact details below.



Report Expiry Date: 27 July 2024

Inspection Body: The Bouncy Castle Man

Print Name: Mark Eaglesham

Signature: